

SHIV ELECTRICAL & ENGINEERING WORKS

(AN ISO 9001: 2015 CERTIFIED)

Works (Routine) Test Certificate

1.	EQUIPMENT TESTED 11 KV INDOOR VOLTAGE TRANSFORMER-P.T. (Epoxy Resin Type)								
2.	CUSTOMER NAME	dev chugh							
3.	SPECIFICATIONS	The Following Routine Test conforming to IS:16227 (1 & 3)							
		44000 /440 1/							
4.	RATIO	11000/110 V							
5.	RATED VOLTAGE	11 KV							
6.	HSV	12 KV							
7.	BURDEN	10VA							
8.	ACCURACY CLASS:	0.5							
9.	I L	28 kV/ 75 kVp							
10.	FREQUENCY	50 Hz							
11.	S. T.C								
	Voltage Factor	1.2 TIMES CONT. & 1.5 FOR 30 SEC.							
12.	The Following Test have been Conducted on above CT								
I.	Verification of terminal marking a	ОК							
II.	Ratio & Phase Error Test on CT	OK (Result Attached)							
III.	Power Frequency dry withstand test between primary winding & earth 28 KV (rms								
	(Secondary terminal shorted together and earthed)								
IV.	Power Frequency dry withstand t	3 KV (rms) Withstood							
V	Over Voltage Inter-turn Test on se	Withstood							
VI.	Partial Discharge Test as per IS 11	Withstood							
VII.	PRIMARY Terminal Marking	P1-P2							
VIII.	SECONDARY Terminal Marking		S1-S2						

13. RATIO & PHASE ANGLE ERROR TEST

SR NO.	CURRENT	BURDEN	TYPE OF ERROR	PERCENTAGE OF RATED PRIMARY CURRENT					
	RATIO			120%	100%	20%	5%	1%	
SE-9103-A	50/5A	5 VA	CURRENT ERROR IN %	-0.070	-0.072	-0.131	-0.228	-0.264	
			PHASE ERROR IN MIN.	0.26	0.10	0.50	3.84	3.84	
SE-9103-B	50/5A	5 VA	CURRENT ERROR IN %	-0.044	-0.045	-0.074	-0.101	-0.114	
			PHASE ERROR IN MIN.	0.38	0.36	1.28	3.04	4.10	
SE-9103-C	50/5A	5 VA	CURRENT ERROR IN %	-0.039	-0.044	-0.083	-0.128	-0.156	
			PHASE ERROR IN MIN.	0.18	-0.06	0.94	3.30	5.64	

OK JESTED ON TESTED

Testing Engineer
SHIV ELECTRICAL & ENGINEERING WORKS
Panipat (HARYANA)

Dated: 08.04.2024